NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008							P-1771		
Work Order:EE/RRND/Wo.No/000137/2020-21									
Measurements Sheet									
Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
1	Removing and refixing stone slab of drains and pointing in CM (1:3)							Sqm	
	Jalahalli Surronding Area								
	2nd Cross	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
	3rd Main Road	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
	1st Cross	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	4.00	1.00		4.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	4.00	1.00		4.00		
	2nd Cross	LHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
	Pressent bill Qty						518.00		
	BOQ Qty						511.20		

23/03/2021

23/03/2021

Kumar. C

Scanned with OKEN Scanner

NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008	P-1771

Work Order:EE/RRND/Wo.No/000137/2020-21

Measurements Sheet

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifcations. MORTH / Chapter 3							Cum	
	Jalahalli Surronding Area								
	2nd Cross	LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
	3rd Main Road	LHS	1	30.00	0.60	0.55	9.90		
		LHS	1	30.00	0.60	0.55	9.90		
		LHS	1	30.00	0.60	0.55	9.90		
		LHS	1	30.00	0.60	0.55	9.90		
		LHS	1	30.00	0.60	0.55	9.90		
		LHS	1	10.00	0.60	0.55	3.30		
		RHS	1	30.00	0.60	0.55	9.90		
		RHS	1	30.00	0.60	0.55	9.90		
		RHS	1	30.00	0.60	0.55	9.90		
		RHS	1	30.00	0.60	0.55	9.90		
		RHS	1	30.00	0.60	0.55	9.90		
		RHS	1	10.00	0.60	0.55	3.30		
	1st Cross	LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	30.00	0.60	0.50	9.00		
		LHS	1	4.00	0.60	0.50	1.20		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	30.00	0.60	0.50	9.00		
		RHS	1	4.00	0.60	0.50	1.20		
	2nd Cross	LHS	1	30.00	0.60	0.55	9.90		
		LHS	1	22.00	0.60	0.55	7.26		
		RHS	1	30.00	0.60	0.55	9.90		
		RHS	1	22.00	0.60	0.55	7.26		
	Pressent bill Qty						268.32		
	BOQ Qty						265.20		

23/03/2021

Kumar.e

23/03/2021

Scanned with OKEN Scanner

NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008 | P-1771

Work Order:EE/RRND/Wo.No/000137/2020-21

Measurements Sheet

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
3	KSRB 4-1.7 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2							Cum	
	For Bottom								
	Jalahalli Surronding Area								
	2nd Cross	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
	3rd Main Road	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	10.00	0.30	0.10	0.60		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	10.00	0.30	0.10	0.60		
	1st Cross	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	4.00	0.30	0.10	0.24		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	4.00	0.30	0.10	0.24		

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore 560 064.

Scanned with OKEN Scanner

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
	2nd Cross	LHS	2	30.00	0.30	0.10	1.80		
		LHS	2	22.00	0.30	0.10	1.32		
		RHS	2	30.00	0.30	0.10	1.80		
		RHS	2	22.00	0.30	0.10	1.32		
	For Coping								
	Jalahalli Surronding Area								
	2nd Cross	LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
	3rd Main Road	LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	10.00	0.20	0.08	0.32		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	10.00	0.20	0.08	0.32		
	1st Cross	LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	4.00	0.20	0.08	0.13		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	4.00	0.20	0.08	0.13		
	2nd Cross	LHS	2	30.00	0.20	0.08	0.96		
		LHS	2	22.00	0.20	0.08	0.70		
		RHS	2	30.00	0.20	0.08	0.96		
		RHS	2	22.00	0.20	0.08	0.70		
	Pressent bill Qty						78.38		
	BOQ Qty						76.68		

Executive Engineer
Rajarajeshwari Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054.

23/03/2024

23/03/2024

Scanned with OKEN Scanner

NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008 | P-1771

Work Order:EE/RRND/Wo.No/000137/2020-21

Measurements Sheet

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
4	KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks 400x200x200mm having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confrming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifcations. KBS No.5.4							Sqm	
	Flagging Coarse								
	Jalahalli Surronding Area								
	2nd Cross	LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
	3rd Main Road	LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	10.00		0.40	8.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	10.00		0.40	8.00		
	1st Cross	LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	30.00		0.40	24.00		
		LHS	2	4.00		0.40	3.20		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		
		RHS	2	30.00		0.40	24.00		

Scanned with OKEN Scanner

No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
	2nd Cross	RHS	2	4.00		0.40	3.20		
		LHS	2	30.00		0.40	24.00		
		LHS	2	22.00		0.40	17.60		
		RHS	2	30.00		0.40	24.00		
		RHS	2	22.00		0.40	17.60		
	Present bill Qty						681.60		

Checked
M.Z
23/03/20
23/03/20
Counter. C

NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008 | P-1771

Work Order:EE/RRND/Wo.No/000137/2020-21

Measurements Sheet

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
4	Providing granite slabs of selected quality roughly dressed and fxed in cement mortar (1:6) including fxing curing etc., complete.							Sqm	
	For Missing Slab								
	Jalahalli Surronding Area								
	2nd Cross								
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
	3rd Main Road	RHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	10.00	1.00		10.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	10.00	1.00		10.00		
	1st Cross	LHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
	2nd Cross	LHS	1	30.00	1.00		30.00		
		RHS	1	22.00	1.00		22.00		
	Pressent bill Qty						342.00		
	BOQ bill Qty						340.80		

23/03/2021

Kumar. C

23/03/2021

Scanned with OKEN Scanner

NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008 | P-1771

Work Order:EE/RRND/Wo.No/000137/2020-21

Measurements Sheet

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
8	KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. Wide as per specifications. (only chamfered length shall be recorded) KBS 5.1.13							Sqm	
	Jalahalli Surronding Area								
	Draing Portion								
	2nd Cross								
		LHS	1	30.00	3.20		96.00		
		LHS	1	30.00	3.20		96.00		
		RHS	1	30.00	3.20		96.00		
	3rd Main Road	LHS	1	30.00	3.20		96.00		
		LHS	1	30.00	3.20		96.00		
		RHS	1	30.00	3.20		96.00		
		RHS	1	30.00	3.20		96.00		
	1st Cross	LHS	1	30.00	3.20		96.00		
		LHS	1	4.00	3.20		12.80		
		RHS	1	30.00	3.20		96.00		
		RHS	1	4.00	3.20		12.80		
	2nd Cross	LHS	1	30.00	3.20		96.00		
	2nd Cross	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
	3rd Main Road	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	10.00	1.00		10.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	10.00	1.00		10.00		

Scanned with OKEN Scanner

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
1st Cross								
	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	4.00	1.00		4.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	30.00	1.00		30.00		
2nd Cross	RHS	1	4.00	1.00		4.00		
	LHS	1	30.00	1.00		30.00		
	LHS	1	22.00	1.00		22.00		
	RHS	1	30.00	1.00		30.00		
	RHS	1	22.00	1.00		22.00		
Pressent bill Qty						1837.60		
BOQ bill Qty						1817.00		

Kumar.e

NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008 | P-1771

Work Order:EE/RRND/Wo.No/000137/2020-21

Measurements Sheet

Item No	Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
7	KSRB 5-8.1 : Providing one line dressing to granite stone slab / granite stone masonry as per specifcations. KBS 5.1.13							Sqm	
	Jalahalli Surronding Area								
	2nd Cross								
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
	3rd Main Road	RHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	10.00	1.00		10.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	10.00	1.00		10.00		
	1st Cross	LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	4.00	1.00		4.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
	2nd Cross	RHS	1	4.00	1.00		4.00		
		LHS	1	30.00	1.00		30.00		
		LHS	1	22.00	1.00		30.00		
		RHS	1	30.00	1.00		30.00		
		RHS	1	22.00	1.00		22.00		
	Pressent bill Qty						852.00		

23/03/2021

23/03/2021

Scanned with OKEN Scanner

NAME OF WORK: Emergency works in Jalahalli surrounding area in Ward No 16 Jalahalli

Job Code-016-20-000008

Work Order:EE/RRND/Wo.No/000137/2020-21 P-1771

Measurements Sheet

Discription of Item	Side	No	Length	Breadth	Depth	Qty	Unit	Remarks
KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1							Sqm	
Qty Vide Item No 2.						268.32		
Pressent bill Qty						268.32		
BOQ						235.00		

23/03/2021

23/03/2021

Kumar. C

Scanned with OKEN Scanner